.L AND FINANCIAL PROGRESS OF WORKS FOR THE MONTH ENDING MAR 2024

	L AND FINANCIAL PROGRESS OF WORKS FOR THE MONTH ENDING MAIN		
	e of Kendriya Vidyalaya	KV Hebbal, Sadhashiva Nagar ,Bangalore	
3	Amount of Admn. Approval & Expenditure	Provision of fire safety installation providing of fire fighting down corner system of school building Estimated Amt 19.53 Lakh, Amount of Admn.	
	sanction (KVS Ref No Date)	Approval Rs 19.16 Lakh	
		Expenditure sanction(Reieased amt) (KVS Ref No 110116-58/75 KVS/HQ/WK-II Date 24 Mar 2023)	
4	Contract amount & date of acceptance :	Rs-15,88,942. W de 21 103/2024	
5	Pertentage of lowest tender accepted	Rs-15,88,942. W 2-21/03/224 Minus (18.64%)	
6	If contract not concluded, likely date of conclusion of contract		
7	If work commenced, date of commencement	Not yet imed.	
8	Stipulated date of completion (SDC)	NA	
9	Physical progress of work		
	9.1 Building work	Fire safety installation providing of fire fighting down corner system of school building	
	(i)Foundation work in progress	NA	
	(ii) Super structure in progress	NA	
	(iii) Roofing work in progress	NA	
	(iv)Fittings /Finishing work in Progress	NA	
	(v) Fitting/finishing work in progress	NA	
	9.2 Internal services	NA	
	(1)Under progress	NA	
	(ii) Completed but lesting not done	NA	
	(iii) Completed and tested	NA	
	9.3 External services (i) Under progress	NA	
	(1)Under progress	NA	
	(ii) Completed but testing not done	NA	
	(iii)Completed and tested	NA	
	9.4 Any other item of work not covered above 9.5 Overall physical progress (%) (*)	NA NA	
10	Fund flow status 10.1 Total amount released by KVS	NA Rs 15.00 Lakh	
	10.2 Amount actually deposited by the Vidyalaya 10.3 Expenditure incurred (*) 10.4 Unpaid liability in hand(*) 10.5 Total financial liability at present (10.3+10.4)	Rs 15.00 Lakh Rs 15.00 Lakh (19.53 - 15.00) = 4.53 Lakh # Rs 4.53 Lakh	
	10.0 10.0		

#Indicate only present liability upto the end of reporting month, but not overall balance liability of work

(*) Covering civil/electrical/Development of site/bulk services (civil & elect)